

FLETTON HOUSE ACQUISITION WORKING PARTY

Minutes of the meeting held at the Courthouse on 13/04/2015

Present: Ann Fitzgerald; Paul King; Roy Sparkes; David Chapple; Terry Stagg.

1) Apologies: Debra Harper; Brian Pearson

2) Minutes of previous meeting

Removal Plan on Estates agenda 14/04/2015

Courthouse lift – passed to Estates. Work commences next week.

3) Progress Report

Construction completion end June.

Delays primarily due to windows issues, drawings from F&G to Jeakins have been slow in preparation and extension foundation problems.

Extension almost complete.

Gas/electric meters in.

Accurate figures for final phase in preparation.

F&G have been asked to quantify where lateness has occurred.

4) AOB

None

Date of next meeting 11/05/2015.